



Highway Crossing Gong Service Sheet

Type:

Unit No.

Tick Appropriate Box

YES

NO

If NO, record repairs

| | | | |
|-------------------------|--|--|--|
| Shell OK? | | | |
| Running Surfaces Clean? | | | |
| Split Pins replaced? | | | |
| Hammer OK? | | | |
| Dust Seal OK? | | | |
| Fixed contact OK? | | | |
| Moving Contact OK? | | | |
| Capacitor OK? | | | |
| Resistors OK? | | | |
| Terminal Block OK? | | | |
| Wires OK? | | | |
| Coils OK? | | | |
| Crimps OK? | | | |
| Hammer Clear of Bell? | | | |

| | | | | | |
|---------------|----|-------|---|-------------------------------|---|
| Contact Gap | in | mm | <input style="width: 100%; height: 25px;" type="text"/> | First Strike Voltage in volts | <input style="width: 100%; height: 25px;" type="text"/> |
| Armature Gap? | in | mm | <input style="width: 100%; height: 25px;" type="text"/> | Beats per Minute | <input style="width: 100%; height: 25px;" type="text"/> |
| Megger Test | in | M-ohm | <input style="width: 100%; height: 25px;" type="text"/> | Final Current in mA | <input style="width: 100%; height: 25px;" type="text"/> |

SERVICED BY:

DATE: